

## NI SERVICE ENGINEERING PVT. LTD.

SR. No : 1089 CALIBRATION CERTIFICATE Date : 23/6/2024

1	COMPONENT: PUC EQUIPMENT MODEL No. NPM PUC ECQUIPMENT SR. 1235	MGA-1		
2	PUC CENTRE : Nilesh Talele Thane PUC REGISTRATION NO.			
3	OBJECTIVE OF THE TEST: To carry out Physical Check and calibration of Multigas Analyser as per the test procedure specified in Annexure 1of CMVRTAP 115-116 Part -8			
4	DETAILED OBSERVATIONS : OK			
4.1	CHECKING OF SUPPLY / EARTHING : OK			
4.2	CHECKING OF ASSESORIES: CHECKED \(  \) NOT CHECKED \(  \)			
	NPM MGA-1			
	1. PROBE ASSEMBLY		ОК	
	2. AIRMATIC FILTER		ОК	
	3. DUST FILTER		ок	
	4. PICKUP PROBE FILTER		ок	
4.3	SPAN CALIBRATION:  DETAILS OF SPAN CALIBRATION CO: 300 % AND HC 1500 PPM  CO2: 12.99 % AND O2 - %  * CALIBRATION GAS CYLINDER NO.: 459678  * CALIBRATION GAS CYLINDER MAKE: CSL  * CALIBRATION GAS VALIDITY DATE: Oct 2024			
4.4	ELECTRICAL CALIBRATION AGAINST SPAN GAS CALIBRATION VALUE : <b>OK</b>			
4.5	LEAK TEST : PASS			
4.6	VEHICLE TESTEDAFTER CALIBRATION: ONE No. OF PETROL VEHICLE CHECKED IDLING EMISSION			
5	CONCLUSION:	Tested Found OK		
6	NEXT CALIBRATION DUE DATE: 23/9/2024			

## SIGNATURE AND SEAL OF MANUFACTURER / SUPPLIER

Office No. 18, 2nd Floor, GNP Galleria, MIDC Road, Dombivli (E) 421 302.





Mob.: 9892151843 E-mail: service@niserviceeng.com